GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

WRD - GNSS- Package.No.25/2006-– Deletion of 20 structures including earth work at the locations of Trough Aqueducts under Clause 60 (c) from the scope of the existing agency as per the recommendations of the Joint Meeting of SLSC & IBM vide Minutes dt.5.5.2017– Approval accorded – Orders – Issued.

WATER RESOURCES (Projects.III) DEPARTMENT

G.O.RT.No. 169 Dated: 26-02-2019

Read the following:

1) From the Chef Engineer (P), Kurnool, Lr.No.WRD-TWOGNSS/2/2017-TECH WING-KURNOOL/Dt:10.06.2017.

2) From the Chief Engineer (P), Kurnool Lr.No. WRD-TW0GNSS(FIN)/6/2017/ DEE2/AEE1/P25/ Dt:25/07/2017.

3) From the Chief Engineer (P), Kurnool Lr.No. WRD-TW0GNSS(FIN)/16/DEE2-AEE1/P25/, dt:30.10.2017.

4) From the Chief Engineer (P), Kurnool Lr No.ICD32/TW0GNSS(FIN)/ 5/2018/ DEE2/ AEE1/P25, dt:20.04.2018.

5) From the Chief Engineer (P), Kurnool, Lr.No.ICD32-TW0GNSS(MIS)/ 71/2018/DEE2/ AEE1/P25, dated:05.11.2018.

&&&&

ORDER:

In the letters 1st to 4th read above, the Chief Engineer (P), Kurnool has requested the Government to accord permission on the following issues pertaining to GNSS Package No.25/2006:

1.	To delete the sub component works noted above in Para-3, the scope of the agency under Clause 60(c) amounting to Rs. 9.53 Crs as recommended by the Joint Committee meeting of SLSC and IBM Committee.
2.	To provide provision for the excess amount of Rs. 40.79 Crs (Rs.50.32 - 9.53 Crs) in the revised estimate and to sanction the estimate.
3.	To recover the difference costs from the original contractor not exceeding 5% of the total finished contract as per Clause 60(c).
4.	To call for short tender for the deleted works so as to save time to complete the work within targeted time.

2. After a prolonged correspondence, in the letter 5th read above, the Chief Engineer (P), Kurnool has informed that the proposal for deletion of 20 Nos. of structures under EPC packages 25/2006 is awaited from the Govt. and the work was held up as the EPC agency is not coming forward to take up this portion which was proposed for deletion on the presumption that the work will be deleted.

3. The Chief Engineer (P), Kurnool has finally requested the Government to consider deletion of 20 structures of GNSS Package No.25 including earth work at the locations of Trough Aqueducts under Clause 60 (c) from the scope of the existing agency as per the recommendations of SLSC in its meeting dt.5.5.2017 amounting to Rs.9.530 Crores after tender discount of (-)16.29%.

4. Government after careful examination of the proposal of Chief Engineer (P), Kurnool, hereby accord approval for deletion of 20 structures of GNSS Package No.25 including earth work at the locations of Trough Aqueducts under Clause 60 (c) from the scope of the existing agency as per the recommendations of the Joint Meeting of SLSC & IBM vide their Minutes dt.5.5.2017 amounting to Rs.9.53 Crores after tender discount of (-)16.29% *subject to condition that the CE has to take action as per the agreement conditions.*

5. The Chief Engineer (P), Kurnool shall take further action accordingly.

6. This order issues with the concurrence of Finance (FMU.WR.II) Department vide their U.O. No. 48022/263/FMU.WR.II/2017, dated:17/01/2019.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Chief Engineer (Projects), Kurnool.

Copy to:

The Accountant General, A.P., Hyderabad.
The Finance (FMU.WR-II) Department.
The P.S. to Secy. to Govt., WR Dept.,
The PS to Min (Water Resources Department)
File No. WRD-21040/16/2017-PROJECTS-III-WRD
SF/SC

//FORWARDED:: BY ORDER//

SECTION OFFICER